BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to balance roads and drain at Ananthapura village in chowdeshwari ward no -02 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	**JOB NUMBER 002-23-000002**
3	Name of the Contractor	Sri Nagesh M
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	Dt: 12/01/2023
6	Date of Completion:	11/05/2023.
7	Measurment Recorded	
	M.B No	3689
	Page No	3689 68 to 973.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Ramanjeevaiah.
	2) Asst. Engineer	Narasimaiah.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
20,00,000/-	15,79,426/-	—	756	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramanjeevaiah
Asst. Executive Engineer
ASST. EXE. ENGINEER
SUB DIVISION
BBMP, Yelahanka Zone, Bangalore
BRUHAT BANGALORE MAHANAGARA PALIKE